Appendix 1.0 Property Committee Performance Report Q1 2014/15



Finance

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Capital Receipts - target capital receipts figure delivered	Aim to Maximise	Actual 89% Target 100%		Based on original capital receipts target profile of £7.8 m. 89% of expected receipts have been achieved. On risk adjusted profile, 164% has been achieved.
			a 2 11 Partin and a caracter and a caracter and a caracter a carac	

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Schools Capital Refurbishment Percentage Budget Spent	Aim to Maximise	Actual 71% Target 100%	87.5% 85% 82.5% 80% 77.5% 77.5%	The relatively low quarter performance figure reflects the anticipated and planned delivery for later in the year (by end of March 2015). There is some expected and planned slippage due to projects being placed on hold due to speculative PSBN funding bids. Generally programme is on budget.

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
		Actual 89%	96%	
Predictability of Project Design		Target	93%	
Cost (benchmarked against Constructing Excellence)	Aim to Maximise	95%	90% -	Proposal for target change (see main report)
			89% 89% 89% 89% 89% 89% 89% 89%	

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Predictability of Project Construction Cost (benchmarked with Constructing Excellence)	Aim to Maximise	95%	96% 96% 96% 96% 96% 96% 96% 96%	

Performance

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Predictability of Project Design Time	Aim to Maximise	Actual 65% Target 75%	7/2:5% 73% 72% 72% 70% 70% 68% 68% — Target (Quarters) 65% 65% 65% 65% 65% 65% 65%	The Basic Need 14 projects have adversely affected the results. This is because this programme of work has proceeded against a very tight timescale and against original costs that were best estimates at the time but changes in scope and procurement route have had their effect.

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
		Actual	100%	
		27.34%	90%	
		Target	80%	
Schools Capital Refurbishment Number of Projects Complete	Aim to Maximise	100%	60% Target (Quarters)	See previous comments regarding SCRP budgets.
			40% 30% 	

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Customer Satisfaction - defects a) internal provider	Aim to Maximise	Actual 90% Target 80%	100% 90% 80% 70% 60% 50% 40% 10% 10% 10% 10% 10% 10% 10% 1	None collected in quarter 2 (see main report)

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Customer Satisfaction - defects b) external provider	Aim to Maximise	Actual 100% Target 80%		None collected in quarter 2 (see main report)
			HBULL REBUIL REBUIL REPUIL REBUIL REBUIL	

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
		Actual	82.5%	
		81%	77.5% 79% 79% 79% 79% 79% 75% 75% 74%	
		Target	70% 69% 71%	
Predictability of Construction Time Aim to Maximise	80%	65% 62.5% 60% 57.5% 55%		
		0		

Customer Satisfaction

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Customer satisfaction - Service Design a) Internal provider	Aim to Maximise	Actual 91% Target 80%	90% 80% 70% 60% 50% 40% 20% 10% 0% 10% 0% 10% 0% 10% 10%	

Actual 10% 100% 9% 100% 9% 100% 9% 100% 9% 100% 9% 100% 9% 100% 9% 10% 9% 10% 9% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10% 10%	Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart Improvements
			100% Target 80%	90% Image: Contract of the contr

Customer satisfaction - Service of Contractor a) Internal provider Aim to Maximise Actual 90% 90% Image: Customer satisfaction - Service of Contractor a) Internal provider None collected in quarter 2 (see main report) Image: Customer satisfaction - Service of Contractor a) Internal provider 80% Image: Customer satisfaction - Service of Contractor a) Internal provider None collected in quarter 2 (see main report)	Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
	of Contractor a) Internal		91% Target	80%	None collected in quarter 2 (see main report)

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart Improvements
		92%	
Customer satisfaction - Service		Target	
of Contractor b) External provider	Aim to Maximise	80%	40% 10%
			10% 0% +1 ¹⁰ ¹¹ , 10 ¹⁰ ¹¹ , 10 ^{20¹¹} ,

	ndicator
Customer satisfaction - End Product a) Internal provider Aim to Maximise Actual 90% 90% 60% </th <th></th>	

Actual 9% Image: Customer satisfaction - End Product b) External provider Aim to Maximise Actual 9% Image: Customer satisfaction - End Product b) External provider None collected in quarter 2 (see main report) 0/0	Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
			96% Target 80%		None collected in quarter 2 (see main report)

Compliance

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Water -Biennial Risk Assessment	Aim to Maximise	Actual 86.75% Target 100%		The overdue Risk Assessment are due to restricted access to sites where works are currently being undertaken (SCRP & Planned Maintenance etc.) whereupon the Risk Assessment will be carried out on completion of the works, and there is no point carrying out a Risk Assessment until all works to water services are complete on a site, therefore there is a delay to the targeted sites, the water team have tried to minimise this shortfall by reorganising the locations where Risk Assessment can be carried out and this should reduce the backlog later in the year.

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Asbestos -Biennial Risk Assessment completed	Aim to Maximise	Actual 0% Target 100%	100% 96.82.00% 9% 7% 7% 7% 7% 7% 7% 7% 7% 7% 7% 7% 7% 7%	Reduction in outturn figure has been due to completing priority condition surveys for the suitability assessment. It is anticipated that assessments will be back on profile and meet target by the end of the financial year. It should however be noted that there are <u>no</u> health and safety issues arising from this delay because of the application of a risk based approach.

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Annual audit of tank inspections	Aim to Maximise	100% Target	101% 100% 99% 95.23% 98% 97% 96% 96.4% 95% 94.33% 94.33% 94.23% 96.4% 96.4% 96.4% 97.5% 96.4% 96.4% 96.4% 97.5% 96.4% 96.4% 97.5% 96.4% 97.5% 96.4% 97.5% 96.4% 97.5% 96.4% 97.5% 96.4% 97.5% 97.5% 96.4% 97.5% 97.	
			93% 92% 91% 90% 	

Indicator	Maximise or Minimise	Actual Versus Target	Trend Chart	Improvements
Fire -Biennial Risk Assessment completed	Aim to Maximise	Actual 100% Target 100%	101% 100% 99% 98% 97% 96% 95% 95% 95% 95% 95% 95% 94% 94% 95% 95% 95% 95% 95% 95% 95% 95	