

For Information	
Public	Public
Report to:	Strategic Resources & Performance
Date of Meeting:	10th March 2021
Report of:	Mark Kimberley
Report Author:	Tracey Morris
E-mail:	Tracey.morris@nottinghamshire.pnn.police.uk
Other Contacts:	Danny Baker
Agenda Item:	

*If Non Public, please state under which category number from the guidance in the space provided.

Quarter 3 2020/21 Capital Year to Date Position.

1. Purpose of the Report

- 1.1 The purpose of this report is to provide the forecast financial outturn position for capital for the financial year 2020/21.

2. Recommendations

- 2.1 That the Force Executive Board and the Office of the Police and Crime Commissioner notes the outturn position as detailed in the report.

3. Reasons for Recommendations

- 3.1 To update the Office of the PCC on the Force's forecast outturn position for 2020/21 as at the end of quarter 2 and also to comply with good financial management and Financial Regulations.

4. Summary of Key Points (this should include background information and options appraisal if applicable)

- 4.1 **Summary**
The Capital Programme for 2020/21 to 2024/25 was presented and approved at the Police and Crime Panel meeting on 6th February 2020.
- 4.2 The total gross expenditure budget approved by the OPCC for 2020/21 was set at £34,589k; this has increased by £87k for CED (Conducted Energy Devices) purchase (decision record 2020.022). A decision was made to reduce the Information Technology budget by £500k and increase the Estates budget by £500k to enable car park extension works (decision record 2020.050) Slippage of £1,169k from 2019/20 has also been added. The programme is summarised in the table below:

	New Budget 2020/21 £'000	Slippage From 2019/20 £'000	In Year Approvals £'000	Revised Budget £'000
Estates	28,770	838	(500)	29,108
Information Technology	4,712	331	500	5,543
Other Projects	1,107	0	87	1,194
Total	34,589	1,169	87	35,845

- 4.3 The review of capital expenditure shows a forecasted outturn position of £25,177k. This represents an underspend of (£1,978k) and anticipated slippage of (£8,689k). A breakdown of all the projects can be found in Appendix A.
- 4.4 Within the Estates projects are the three new build projects for Nottingham Custody Suite, new Joint HQ Build and the SARC (Sexual Adult Referral Centre). These three areas alone amount to a combined budget of £25,159k and also amount to the majority of the slippage figure currently being forecast of (£6,153k).
- The custody project is a multiyear project to deliver a new Nottingham Custody Suite at a new location within the City, work is now ahead of schedule, and we are therefore at this point in time predicting that the budget allocated to this financial year is at risk of overspending. A request has been made that identifies budget allocated to 2021/22 and recommends that this be brought forward to the current financial year. It is expected that the project will be delivered on budget in totality, but the phasing maybe a little out of line with costs being incurred. For a multi-million pound project, over multi years this is not unusual.
 - The new Joint FHQ build is a multiyear project to deliver a new headquarters supporting the needs of Nottinghamshire Police and Nottinghamshire Fire and Rescue. The build is taking place on existing land, currently owned by Nottinghamshire Police; as such the difficulties experienced with the new custody suite have been avoided with this project. The project is well underway and the build contract has recently been let to Henry Brothers. It is expected that the project will generate a reasonable underspend, to date £639k has been realised, the full amount will continue to be assessed.
 - The current Topaz Centre (SARC) is unsuitable; there is no scope for extending the building to provide a seamless support package for victims. In addition, the Topaz Centre is in need of reparation and improvement from a forensic perspective and requires urgent mitigation work to bring the building up to United Kingdom Accreditation Standards (UKAS) forensic standards.
 - As a result of this assessment a new build is being undertaken close to the existing Centre. During this financial year it is expected that design and planning

fees will be incurred with a view to the build starting April 2021. The capital budget is therefore slightly out of alignment with the planned works, hence the potential for slippage into 2021/22.

- Other projects within the Estates area consist of building improvement, renovation & conversion works, this is an annual programme and reflects the risks identified within the building condition survey. The survey assessed each building in terms of mechanical, electrical, and fabric works that is required to keep buildings in top condition. The works have been prioritised and these form the basis for this element of the capital programme.
 - Within the plans for this financial year were replacement windows and roof for Radford Road and Oxclose Lane police stations, this work needs to be completed during summer months and due to covid this work is now delayed and will be undertaken next financial year. A full review of the longer term requirements under this project heading are taking place, however an increase in the underspend is reported this quarter to reflect our reduced estate and an expectation of the re-profiling that Estates are currently undertaking.
 - Custody improvement project. With the new building being undertaken for the city it became apparent that the facilities at Mansfield may need to be improved to ensure both suites operate to a similar standard wherever possible, this project is intended to upgrade and deliver essential works to Mansfield Custody suite. Estates have commissioned some feasibility works, but no commitments have been entered into. It is expected that Estates will develop a business case to further this project with a view to completing next financial year.
 - In July it was decided to increase the number of car parking spaces at a number of stations to accommodate the increase in officer numbers, this budget was achieved by way of a virement from Information Technology Uplift project to create an Estates uplift project, the value approved was £500k.
 - Northern Control Room. As part of the arrangements to move out of the Hucknall training centre and to minimise the capital requirements for FHQ, it was identified that a cost effective solution would be to dual purpose the northern control room into a reserve control room for the FHQ site, but routinely to be used as 3 IT classrooms for learning and development. To enable this work to be completed would mean that for a short period of time the northern control room would have to close and all resources relocated to FHQ, due to the COVID pandemic the force felt that the risk was too great and the work will be delayed until the situation is less impactful.
- 4.5 The Information Technology host of projects includes refreshing and upgrading the existing IT suite of equipment, continuation of the roll out of ANPR (Automatic Number Plate Recognition), an uplift in equipment representing the

increase in officer numbers and ESN (Essential Services Network) which is a National project to replace the current airwave system and devices.

- Technology refresh is a recurring project that has been developed to provide the financial support to refresh and upgrade existing equipment that has reached end of life. The plans for this financial year include the ongoing procurement of BWV (Body Worn Video) devices, replacement laptops, tough books and workstations, DIR (Digital Interview Recording) suites & laptops, nimble storage, Hyper V server hardware refresh, replacement multi-functional devices (printers) and archive storage expansion. Orders have now been placed with contractors to refresh a number of mobile devices within the organisation.
- Operation Uplift includes the increase in BWV and airwave devices.
- ESN is a national programme to replace the current airwave service. The project started some years ago and has seen several setbacks, progress is still fragmented and types of devices have yet to be established. It is expected that the only cost this financial year will be to improve our firewall capability in preparation. It is expected that this project will slip again, with a further £800k already allocated to 2021/22, it is expected that this budget will slip into 2022/23. The overall budget is likely to increase considerably and discussions at a national level are being held as to how the project will progress.
- Replacement of static ANPR cameras around the County is the focus of this project. Existing cameras are old and the failure rates have been increasing, a number of cameras were replaced last financial year, with the last instalment delayed due to manufacturing issues in relation to Covid-19. There is scope and plans for further cameras to be replaced this financial year.

4.6 Other projects include vehicle replacement, increase in the fleet and more recently an increase in CED (Conducted Energy Devices).

- Operation Uplift represents the impact on the force in relation to vehicles tied in with the increase in officers, costs currently attributed to this area are 11 Skoda Octavia's for operation Reacher, 3 Skoda Octavia's for additional capacity across the force. The running costs for the vehicles have been reflected in the revenue element of the Transport budget.
- Vehicle replacement is an annually recurring project that has been developed to provide the financial support to replace non-Venson vehicles that have reached end of life. There is a plan on which vehicles this will provide and progress is being made in delivering the plan which is expected to be on budget at the end of the year.
- Utilising a grant to off-set the cost of CED (taser) devices the force has now increased capacity by a further 105 devices this financial year.

5. Financial Implications and Budget Provision

5.1 The financial information relating to this item is contained within item 4.

6. Human Resources Implications

6.1 There are no immediate Human Resource implications arising from this report.

7. Equality Implications

7.1 There are no equality implications arising from this report.

8. Risk Management

8.1 Monitoring of the accounts is problematic and errors in the data continue to be reported.

9. Policy Implications and links to the Police and Crime Plan Priorities

9.1 There are no policy implications arising from this report.

10. Changes in Legislation or other Legal Considerations

10.1 There are no changes in legislation or other legal considerations that are relevant to this report.

11. Details of outcome of consultation

11.1 The figures included in this report are presented to the Force Executive Board on monthly basis.

12. Appendices

12.1 Appendix A – Capital Projects

13. Background Papers (relevant for Police and Crime Panel Only)

13. There are no background papers relevant to this report.

NB: See guidance on public access to meetings and information about meetings for guidance on non-public information and confidential information.

APPENDIX B

APPENDIX A

Capital Projects

	Revised Budget	Out-turn	Under Spend	Slippage to 2021/22
	£'000	£'000	£'000	£'000
Estates				
Nottingham Custody Suite	12,400	12,957	0	557
New HQ Joint Build	11,959	5,238	(639)	(6,082)
Building Improvement, Renovation & Conversion Works	2,640	548	(1,046)	(1,046)
SARC New Build	800	171	0	(629)
Estate Improvements	567	149	(207)	(212)
Northern Control Room Conversion & Refurb.	362	10	0	(352)
Custody Improvements	166	28	0	(139)
West Bridgford Relocation	198	187	(11)	0
Hucknall EMAS	17	17	0	0
Operation Uplift - Estates	500	500	0	0
	29,608	19,805	(1,903)	(7,901)
Information Services				
Technology Services Refresh & Upgrades	2,573	2,573	0	0
Operation Uplift - IS	1,426	1,426	0	0
ESN	800	12	0	(788)
ANPR Camera Project	244	244	0	0
Command & Control	0	(2)	(2)	0
	5,043	4,253	(2)	(788)
Other Projects				
Operation Uplift - Fleet	572	572	0	0
Vehicle & Equipment Replacement	435	361	(74)	0
Operation Uplift - Other	100	100	0	0
Taser	87	87	0	0
	1,194	1,120	(74)	0
Total	35,845	25,177	(1,978)	(8,689)